



LLI – 303 “Clean Brownfields”

Management of brownfield in Telsiai: process and results

TOPICS OF THE PRESENTATION:

- *Short description of the project*
- *Implementation of the technological part of the project*
- *Successes and challenges of the project implementation*
- *Plans for the future*

THE SHORT DESCRIPTION OF OUR PROJECT





THE IMPLEMENTATION OF TECHNOLOGICAL PROCESS

- Contaminated territory management plan was done
- Biological cleaning method was chosen
- 6 700 m³ of polluted soil were excavated and cleaned
- The cleaning process lasted 12 months (including 3-4 months of non cleaning process in cold period)

BIOLOGICAL CLEANING METHOD





SOME INTERESTING FINDINGS...





Successes

- The process of cleaning went smoothly
- Budget was in line, no extra expenses
- The area is cleaned and suitable for economical activity

Challenges

- The deadline of the project was delayed (5 months delay) because of the lawsuit with the contractor during public procurement process



THE FUTURE PLAN

To „make money” from this area by attracting local or foreign investors

Thank you 😊